COMPLETION REPORT

1 Name of work : **Providing Repairs to Kerb Painting, Bench Fixing to Sundaranagara Park In Ward No.17 in Rajarajeswarinagar Zone.**

2 Sanctioned Estimate No. & Date : AS/2847/13-14 A/13/02/14

3 Head of Account : P0190

4 Entrustment Order No. & Dated : **EE(P)/RRN/W.No./114/2013-14 Date:-24-02-2014**

5 Name of the Contractor : **K.R.I.D.L**

6 Date of Commencement : 24-2-14

d) Time stipulated for completion of work (Days) : 120 days

e) Date of Completion : 28/7/14

f) Delay in Execution of Work (Days) :

Revised Completion report due to work not completed in time. Fine imposed as per rules

7 Measurement recorded in : MB No 2267 Page No.from 22605 to 22616

8 Check measurement of the A.E.E. on..... : MB No 2267 Page No.from 22605 to 22616

SE (RRN) ZONE

9 Name of the Official in charge of the work : Asst Exe Engineer (P)

a) Asst. Engineer : Vivekananda

b) Asst. Exe. Engineer : Marulasiddappa.

Sanctioned Sub estimated amount(Rs.)	Amount claims as per actually vide as per bills(Rs.)	Difference	
		Excess	Savings
10,00,000.00	9,28,404.00	-	-

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embedded in the agreement.

Assistant Engineer(Project)
BBMP

Assistant Executive Engineer.(Project)
Bhruth Bangaluru Mahanagara Palike

Accounts Suptd.
Bhruth Bangaluru Mahanagara Palike

Executive Engineer(Project)
Bhruth Bangaluru Mahanagara Palike